Name of the Work : Developments and Improvements to Parks, in CQAL Layout and Sahakaranagara in Ward No.8, Kodigehalli

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 008-17-000035, 008-17-000036, 008-17-000037, 008-17-000038, 008-17-000039, 008-17-

Name of Agency :- M/s Karthik Enterprises

Bill No :-6th RA and Part Bill

Measurements recorded on

Name Of work : - Developments and Improvements to Parks, in CQAL Layout and Sahakaranagara in Ward No.8, Kodigehalli

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
22	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation ete.,complete										
	Badrappa Layout- A2B Back Side										
	4th Cross										
	RHS										
	0.00	10.60	R/S	1	10.60					24.00	
	10.60	21.60	R/S	1	11.00					24.00	
	21.60	24.00	R/S	1	2.40					5.00	
	24.00	28.00	R/S	1	4.00					9.00	
	28.00	37.30	R/S	1	9.30					21.00	
	37.30	40.80	R/S	0	3.50					0.00	No Kerb
	40.80	47.10	R/S	1	6.30					14.00	
	47.10	56.10	R/S	1	9.00					20.00	
	56.10	59.10	R/S	0	3.00					0.00	No Kerb
	59.10	65.10	R/S	1	6.00					13.00	
	65.10	74.10	R/S	1	9.00					20.00	
	74.10	82.10	R/S	0	8.00					0.00	C/S Road
	82.10	96.10	R/S	1	14.00					31.00	
	96.10	104.10	R/S	1	8.00					18.00	
	104.10	106.70	R/S	1	2.60					6.00	
	106.70	114.70	R/S	1	8.00					18.00	
	114.70	120.70	R/S	1	6.00					13.00	
	120.70	130.20	R/S	1	9.50					21.00	
	130.20	133.80	R/S	1	3.60					8.00	
	133.80	138.80	R/S	1	5.00					11.00	
	138.80	141.80	R/S	1	3.00					7.00	
	141.80	147.80	R/S	1	6.00					13.00	
	147.80	160.40	R/S	1	12.60					28.00	
	160.40	161.60	R/S	0	1.20					0.00	No Kerb
	161.60	166.60	R/S	1	5.00					11.00	
	166.60	171.60	R/S	1	5.00					11.00	
	9th Main Road										
	Ward No-08 Entrance to 20th Cross										
	0.00	10.00	L/S	1	10.00					22.00	
	10.00	20.00	L/S	1	10.00					22.00	
	20.00	30.00	L/S	1	10.00					22.00	
	30.00	40.00	L/S	1	10.00					22.00	

Assistant Executive Engineer,
Kodigehalli Sub Division
Yelahanka Zone, B.B.M.P
Bangalore

Assistant Engineer
Assistant Executive Engineer
Kodigehalli Sub Division

Assistant Executive Engineer
Assistant Executive Engineer
Kodigehalli Sub Division,

nsultant

iled Measurement

Measurements recorded on

Name Of work : - Developments and Improvements to Parks, in CQAL Layout and Sahakaranagara in Ward No.8, Kodigehalli

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	40.00	50.00	L/S	1	10.00					22.00	
	50.00	60.00	L/S	1	10.00					22.00	
	60.00	70.00	L/S	1	10.00					22.00	
	70.00	80.00	L/S	1	10.00					22.00	
	80.00	90.00	L/S	1	10.00					22.00	
	90.00	100.00	L/S	1	10.00					22.00	
	100.00	110.00	L/S	1	10.00					22.00	
	110.00	120.00	L/S	1	10.00					22.00	
	120.00	131.50	L/S	1	11.50					26.00	
	Deduction's										
				-1	1.30					-3.00	
				-1	1.20					-3.00	
				-1	1.30					-3.00	
									Total Quantity	**627.00**	**No's**

Assistant Executive Engineer
Kodigehalli Sub Division

Assistant Executive Engineer
Kodigehalli Sub Division
Yelahanka Zone, B.B.M.P.

Assiatnat Engineer

Consultant

Measurements recorded on											
Name Of work : - Developments and Improvements to Parks, in CQAL Layout and Sahakaranagara in Ward No.8, Kodigehalli											
BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
23	Removing and Resetting of Kerb Stones (P.No.258, I.No.37.57 of PW,P&IWTD S.R 2015-16)										
	Sahakara Nagar Park										
	Tiled Foot Path										
	14th Main Road (From Auto Stand)										
	0.00	15.00	L/S	1	15.00					15.00	
	15.00	30.00	L/S	1	15.00					15.00	
	30.00	35.00	L/S	1	5.00					5.00	
	35.00	36.00	L/S	0	1.00					0.00	**Sh, Drain**
	36.00	45.00	L/S	1	9.00					9.00	
	45.00	46.00	L/S	0	1.00					0.00	**Sh, Drain**
	46.00	61.00	L/S	1	15.00					15.00	
	61.00	76.00	L/S	1	15.00					15.00	
	76.00	91.00	L/S	1	15.00					15.00	
	91.00	102.00	L/S	1	11.00					11.00	
									Total Quantity	**100.00**	**R-m**

Assistant Executive Engine
Kodigehalli Sub Divis
Yelahanka Zone, B.B.M
Bangalore

Assistant Executive Engineer
Kodigehalli Sub Division.

Consultant

Assiatnat Engineer

Assistant Executive Engineer